

# 2008 North Main Street Reconstruction between Wheeler Dam Road and Evergreen Road

## Bi-Weekly Progress Report June 20, 2008

The following is an outline of work that was performed on the North Main Street Reconstruction project during the prior 2 weeks, and a look ahead at work that will be taking place over the course of the next two weeks.

### Last Two (2) Weeks

- New drainage system has been constructed between Wheeler Dam Road and #185 North Main Street
- Temporary pavement patching constructed to restore travel way in this area
- Traffic detours remained in effect



Concrete pipe moved into position by backhoe



Laser used to install pipe per design specs



Truck delivers crushed stone to pipe laying crew



Crew connects drainpipe to new catch basin

### Next Two Weeks

- Drainage construction expected to continue along North Main to Evergreen Road
- Drainage work expected to be completed by June 27
- Expect traffic delays and some temporary detours during the work day through June 27
- Temporary pavement patching will be used to restore travel way
- Construction work adjacent to paved roadway is expected to continue until July 3
- Detours shall be curtailed June 30 – July 6