

2008 North Main Street Reconstruction between Wheeler Dam Road and Evergreen Road

Bi-Weekly Progress Report June 27, 2008

The following is an outline of work that was performed on the North Main Street Reconstruction project during the prior 2 weeks, and a look ahead at work that will be taking place over the course of the next two weeks.

Last Two (2) Weeks

- Construction of new drainage system continued between Wheeler Dam Road and Evergreen Road
- Temporary pavement patching was constructed to restore travel way in this area



Construction of Catch Basin 18, (near Higgins Lane)



Constructing Catch Basin 20, (near 210 South Main St.)

Next Two Weeks

- New drainage work expected to be completed on July 1
- Traffic detours expected to be suspended from July 1 to July 6.
- Construction work adjacent to paved roadway is expected to continue until July 3
- Pavement reclamation is scheduled during the week of July 7. Pavement will be ground up to prepare a gravel-pavement mixed base. Roadway will be rough. During this time, detours will be in effect.