

2008 North Main Street Reconstruction between Wheeler Dam Road and Evergreen Road

Bi-Weekly Progress Report July 31, 2008

The following is an outline of work that was performed on the North Main Street Reconstruction project during the prior 2 weeks, and a look ahead at work that will be taking place to complete the project.

Last Two (2) Weeks

- Binder course pavement is complete
- Driveway aprons are complete
- Guardrail installation is underway
- Catch basin frames and grates are raised
- Shoulder work is underway
- Berm is underway



Loaming shoulders



Base coat of pavement in place

Next Two Weeks

- Shoulder work, guardrail and berm is expected to be complete by August 6
- Loaming and seeding is expected to be complete August 8
- Final paving is scheduled for mid-late October 2008