

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
April 2, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Sent out a one (1) page notice to abutters for the start of construction
- Performed construction layout along roadway
- Identified trees to be removed with pink ribbon on branches
- Identified bushes/shrubs to be removed and replanted with white ribbon on branches

Next Two (2) Weeks

- Continue to perform construction layout along roadway including the location of drainage structures
- Continue identification of trees to be removed and shrubs/bushes to be removed and replanted
- Begin tree removal
- Begin installation of erosion control measures (hay bales and silt fence)
- Begin installation of storm drain system. This work will begin with the installation of the drain manhole, catch basins and associated piping near the private beach at the intersection of Mary Ann Avenue and Shore Drive.