

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
July 24, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has recently completed and will be conducting during the next two (2) weeks.

Recently Completed:

- Binder course paving and berm installed along Mary Ann and Elsie Avenues.
- Construction of Driveways, Roadside Slopes and Retaining Walls has begun.



7/02/08 – Binder Course Paving



7/11/08 – Slope Work



7/17/08 – Berm and Driveway Work



7/22/08 – Retaining Wall Construction

To Be Completed Over The Next Two (2) Weeks:

- Block type retaining wall construction is on-going and is anticipated to be complete by August 1st.
- Mortar Masonry retaining wall at the Mary Ann Avenue/Elsie Avenue intersection is anticipated to be begin on July 28th and be complete by August 6th.
- Loam installation began on July 23rd and is anticipated to be complete August 6th.
- Final Resetting of Mailboxes is anticipated to start on August 4th and be complete by August 5th.
- Installation of new fencing and resetting of original fencing is anticipated to start on August 5th and be complete by August 6th.
- Final Raising of Catch Basins is anticipated to be done on August 8th.
- Hydro seeding is anticipated to be done on August 7th.
- Final roadway paving is anticipated to be done on August 11th and Final Driveway construction is anticipated to be done on August 12th.