

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
August 7, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has recently completed and will be conducting during the next two (2) weeks.

Recently Completed:

- Block type retaining wall construction is on-going.
- Mortar Masonry retaining wall construction is on-going.
- Construction of Driveways and Roadside Slopes continues.



7/23/08 – Loam Installation



8/01/08 – Retaining Wall Construction



8/01/08 – Stone Wall Reconstruction



8/04/08 – Retaining Wall Construction

To Be Completed Over The Next Two (2) Weeks:

- Block type retaining wall construction is on-going and is anticipated to be complete by August 11th.
- Mortar Masonry retaining wall at the Mary Ann Avenue/Elsie Avenue intersection has begun and is anticipated to be complete by August 15th.
- Loam installation has begun and is anticipated to be complete August 12th.
- Final Resetting of Mailboxes is anticipated to start on August 11th and be complete by August 12th.
- Installation of new fencing and resetting of original fencing is anticipated to start on August 12th and be complete by August 13th.
- Final Raising of Catch Basins is anticipated to be done on August 13th.
- Hydro seeding is anticipated to be done on August 11th.
- Final roadway paving is anticipated to be done on August 14th and Final Driveway construction is anticipated to be done on August 15th.