

Shore Drive Roadway and Drainage Improvement Project

Bi-Weekly Progress Report

August 21, 2008

This report identifies the work undertaken in association with the Shore Drive Improvement Project. Below is a summary of work that the contractor, F.L. Merrill, completed in the last 2 weeks and anticipated work to be complete in the next 2 weeks

Last 2 Weeks

- Removal of trees for drainage outfalls and adjacent to roadway curves to improve site distance.
- Construction drainage outfall just east of Peck Avenue.
- Construction drainage network in the vicinity of the Shore Drive and Artemis Road intersection.
- Completion of excavation and placement on new roadway sub-base (full depth construction) from Artemis Road to the intersection of Shore Drive and Wheeler Dam Road.
- Reclamation of Wheeler Dam Road.
- Binder course paving on Wheeler Dam Road and Shore Drive to Artemis Road



Removal of exiting roadway and sub-base along Shore Drive

Next 2 Weeks

- Construction of drainage network adjacent to Island Road and Warren Avenue, including outfall west of Warren Avenue.
- Construction of drainage network west of Ford Avenue.
- Selective tree removal at drainage outfalls and around curves to improve sight distance.
- Continued full depth reconstruction along Shore Drive up to Ford Avenue.
- Paving of base course on Shore Drive from Artemis Road to Ford Avenue.



Tree clearing for improved sight distance