

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
April 24, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed temporary grading of roadway to remove potholes.
- Removed trees and bushes/shrubs.
- Installed silt fence
- Began construction of drainage near Banks Avenue



Next Two (2) Weeks

- Complete installation of storm drain system along Mary Ann Avenue from the private beach at the intersection of Mary Ann Avenue and Shore Drive to Elsie Avenue.
- Conduct Test Pits near Elsie Avenue to locate ledge.
- Begin Drainage installation along Elsie Avenue to Mary Ann Avenue then south along Mary Ann Avenue to the outlet near #37 Mary Ann Avenue.