

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
May 8, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed installation of storm drain system along Mary Ann Avenue from the private beach at the intersection of Mary Ann Avenue and Shore Drive to Banks Avenue.
- Conducted Test Pits near Elsie Avenue to locate ledge.
- Began Drainage installation along Elsie Avenue to Mary Ann Avenue then south along Mary Ann Avenue to the outlet near #37 Mary Ann Avenue.



Next Two (2) Weeks

- Complete removing stumps
- Conduct Pre-Blast survey
- Continue ledge probes from #37 Mary Ann Avenue to Elsie Ave
- Begin installation of cross pipes from the northern intersection of Mary Ann Avenue and Shore Drive to #37 Mary Ann Avenue (if time permits between support of blasting)
- Grade outlet swale near #37 Mary Ann Avenue
- Continue pipe installation as ledge removal permits from #37 Mary Ann Avenue to Elsie Ave.