

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
May 22, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed installation of cross culverts along Mary Ann Avenue.
- Conducted Pre-Blast survey.
- Began blasting operations for the installation of drainage pipe.
- Completed rough grading of outlet swale near #37 Mary Ann Avenue.



Next Two (2) Weeks

- Continue blasting operations for the installation of drainage pipe from outlet swale near #37 Mary Ann Avenue to Elsie Avenue
- Begin installation of drainage pipe and catch basins from outlet swale near #37 Mary Ann Avenue to Elsie Avenue
- Complete grading of outlet swale near #37 Mary Ann Avenue