

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
June 16, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction was recently completed and will be conducting during the next two (2) weeks.

Recently Completed:

- Completed blasting operations for the installation of drainage pipe from Cheryl Road to Elsie Avenue
- Completed installation of drainage pipe and catch basins Cheryl Road to Elsie Avenue



6/05/08 – Drainage Pipe Installation



6/05/08 – Drainage Installation



6/10/08 – Catch Basin Installation



6/13/08 – Drainage Pipe Installation

To Be Completed Over The Next Two (2) Weeks:

- Begin sub-grading operations along Mary Ann Avenue and Elsie Avenue. Work is anticipated to begin at the Mary Ann Avenue/Shore Drive intersection that is near the Private Beach. This work involves reshaping the roadways to achieve the design elevation. This work is anticipated to begin on June 16th and last for 3 days. Significant portions of both streets will be closed while this work is conducted.
- Begin roadway widening and base gravel installation along Mary Ann Avenue and Elsie Avenue. This work will follow the sub-grade operations and involves excavation along the edges of the roadways, placing gravel within the excavations and shaping the gravel to achieve the design elevations. This work is anticipated to begin on June 18th and last for approximately 5 to 7 days. Significant portions of both streets will be closed while this work is conducted.
- Paving of the roadway base course is anticipated to begin on about June 26th.