

**Mary Ann Avenue and Elsie Avenue
Bi-Weekly Progress Report
June 27, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction was recently completed and will be conducting during the next two (2) weeks.

Recently Completed:

- Roadway excavation to subgrade along Mary Ann Avenue and Elsie Avenue.
- Began widening of roadways and gravel installation along Mary Ann Avenue.



6/17/08 – Sub-grade Excavation



6/18/08 – Sub-grade Excavation



6/19/08 – Dust Control Operations



6/25/08 – Crushed Gravel Installation

To Be Completed Over The Next Two (2) Weeks:

- Complete roadway widening and base gravel installation along Mary Ann Avenue and Elsie Avenue on July 1st. This work is following the sub-grade operations and involves excavation along the edges of the roadways, placing gravel within the excavations and shaping the gravel to achieve the design elevations. Significant portions of both streets will be closed while this work is conducted.
- Paving of the roadway base course will be conducted on about July 2nd. Significant portions of both streets will be closed while this work is conducted. This will result in a paved roadway for the July 4th weekend.
- On July 3rd, following paving operations, general cleanup will occur in anticipation of the July 4th weekend.
- Beginning on July 7th, roadside work will begin. This work will include driveway preparation and paving and raising drainage structures to grade. This work is anticipated to begin near the private beach end of Mary Ann Avenue.
- Retaining wall construction is anticipated to begin on about July 14th.