

**Haverhill Road Bridge Replacement over Spicket River
Progress Report
December 22, 2008**

This report identifies work that has been completed to date by Busby Construction on the Haverhill Road Bridge Replacement Project. In addition, the report outlines general work items that are anticipated to be worked on in the next two (2) week period.

Work Completed to Date:

- Reclaimed and graded existing road bed in vicinity of bridge.
- Placed binder course of pavement on road; paved disturbed areas of driveway aprons.
- Formed and poured new concrete bridge rails; installed new guard rail and curbing.
- Maintained erosion controls.
- Maintained road detour, sign package and bridge closure



grading and compacting road gravels



binder course paving of road



bridge rail reinforcing steel



**bridge rail concrete work
prior to removing formwork**

Remaining Work to be Completed:

- Project clean up and shut down for winter season.
- Project will be shut down for the winter season.
- Haverhill Road Bridge will be opened to traffic after adequate concrete cure times and satisfactory concrete strength has been achieved.
- Top course paving, pavement markings, final clean up and punchlist work will be completed in Spring 2009.
- For additional information, contact the Engineering Department at 890-2033.

Prepared by:

Salem Engineering Department

Robert E. Puff Jr., PE, Director